



ROADWAY PROJECT UPDATES AUGUST 2026 OFFICE OF THE COUNTY ENGINEER

1

1

SW 49TH AVE SEGMENT F



NEW 4 LANE ROAD FROM MARION OAKS MANOR TO
0.70 MILES SOUTH OF SW HWY 484

- Coffee with Construction event held on July 29th.
- Asphalt paving and curbing 75% complete.
- Traffic signal poles and span wire installed.
- Sidewalk installation underway.
- Paving of shared use path to begin soon.
- 2 of 3 DRAs completed.



2

2

SW 80TH AVE SEGMENT 1

ADD 2 LANES FROM SW 90TH ST TO
0.62 MILE N OF SW 38TH ST

Phase 1A

- Signal poles installed at SW 90th St.
- Stormwater pipe installation 75% complete.
- Limerock and curb and gutter 30% complete.
- Utility coordination and relocation continuing.

Phase 1B

- Preparing eminent domain resolution for 35 properties.
- Coordinating with City of Ocala on Interlocal Agreement for property acquisition.



Marion
County
FLORIDA


3

3

MARION OAKS MANOR EXTENSION

WIDEN EXISTING 2 LANE ROAD AND CONSTRUCT NEW 4 LANE ROAD
FROM SW 49TH CT RD TO S HWY 475 WITH NEW OVERPASS AT I-75

- Neighborhood meeting held in October 2025.
- Completed alternatives analysis.
- Prepared preliminary recommended alignment.
- Identifying DRA locations.
- Cultural and environmental documents nearing completion.
- Noise report underway.



Marion
County
FLORIDA

4

4