



**ROADWAY PROJECT UPDATES
MAY 2026
OFFICE OF THE COUNTY ENGINEER**

1

SW 80TH AVE SEGMENT 1

ADD 2 LANES FROM SW 90TH ST TO
0.62 MILE N OF SW 38TH ST




Phase 1A

- Extending southbound left turn lane at SW 90th St.
- Installing stormwater pipes on west side of road.
- Utility coordination and relocation continuing.

Phase 1B

- Acquired ROW in 3 of 4 corners for roundabout on SW 80th Ave at SW 38th St.
- Coordinating with City of Ocala on Interlocal Agreement for property acquisition.




2

SW 49TH AVE SEGMENT F



NEW 4 LANE ROAD FROM MARION OAKS MANOR TO
0.70 MILES SOUTH OF SW HWY 484

- Gopher tortoise relocation complete.
- Clearing and grubbing complete.
- Mass grading continuing.
- Stormwater pipe installation on schedule.
- Curb and gutter installation underway.
- Sodding of DRAs underway.




3

SE TIMUCUAN RD CULVERT REPLACEMENT



STORMWATER IMPROVEMENT AT LAKE WEIR

- Installed cofferdam to dewater working area.
- Removed existing metal pipe culverts.
- Installed new concrete pipe culverts at lower elevation.
- Restored water conveyance under roadway.



4