



Daly & Zilch (Florida), Inc.

STATE CERTIFIED
GENERAL CONTRACTOR
STATE CERTIFIED MINORITY BUSINESS
Lic. #CG-C059597



305 S. Salisbury Ter. • Suite A • Lecanto, FL 34461 • Office: (352) 341-4860 • Fax: 1-888-873-4861

Mobile-Linda: (352) 302-3626 • Mobile-Bud: (352) 302-7869 • www.daly-zilch.com

To: Joey Amodo, Marion County
Jose Lopez, Jr., Kimley-Horn

Change Order 15
Date 6/26/2026
Project No. 22511

Project: Rotary Sportsplex Synthetic Field Improvements
5220 SE Maricamp Rd., Ocala, FL 34480

Contact: Daly & Zilch (Florida) Inc.

The contract is changed as follows:

This proposal is for the Change to install Owner provided scoreboard, including footers, I beams/posts, electric, and permitting.

Quote attached.

Increase	X
Decrease	
No Change	

Contract Status

Original Contract Times

Original Contract Amount	\$1,861,675.00	Substantial Completion	225
Previous Change Orders	\$165,959.20	Ready for final payment	289
Current Contract Amount	\$2,027,634.20	Net Changes from previous CO	150
This Change Order Amount	\$141,342.00	Contract Times prior to this CO	439
New Contract Amount	\$2,168,976.20	Net Increase (Decrease)	90
		Contract Time with approved CO	529

Contractor Daly & Zilch (Florida) Inc.

Owner Marion County

Address PO Box 937, Lecanto, FL 34460

Address 601 SE 25th Ave., Ocala, FL 34471

By _____

By _____

Date _____

Date _____



305 S. Salisbury Ter. • Suite A • Lecanto, FL 34461 • Office: (352)341-4860 • www.daly-zilch.com

June 26, 2026
Marion County Board of County Commissioners
Attention: Joey Amodo
111 SE 25th Ave.
Marion County, Florida

SCOREBOARD INSTALLATION QUOTE

Thank you for the opportunity to submit a quote for the Rotary Sportsplex Scoreboard installation project (scoreboard provided by Owner).

The scope of work included is as follows:

• Mobilization	\$11,300
• Permitting	1,875
• Footers	\$29,860
• I Beams/Posts	23,350
• Electric	22,620
• Crane	3,780
• Install Scoreboard	26,600
• Final Clean	3,225
• Overhead (10%)	12,237
• Profit (5%)	6,730

Project Quote:

One hundred forty-one thousand three hundred forty-two dollars..... \$141,342.00

CONTRACT TIME EXTENSION:

This project will require an additional 90 days (60 days for substantial and 30 days for final) after the receipt of the permit onto our contract time.

Respectfully submitted,
Chuck Daly
Daly & Zilch (FL), Inc